

MONUMENT 450

The 1/4 corner between Sections 13 and 24 was fixed by city engineer, monument, no date given in book.

Cast iron pipe 2 in. dia. set approx. 10 in. below bit. surface centerline Larpeur.
Should be replaced and brought up to grade, no date given in field book.
(Per City of St. Paul Yellow Tie Books).

This monument was brought to grade and cast iron monument set in concrete installed in April, 1972 by Dick Brady.
(Per city of St. Paul Yellow Tie Books).

Found a cast iron monument, 1976.

Checked monument, August 12, 1977.

Tied monument, down +/-0.2 ft., June 7, 1990.

Retied monument, July 19, 2002.

Retied monument, August 6, 2007.

Monument loose due to road milling; removed a 6 in. "ST. PAUL CITY SURVEYOR" cast iron monument. Found a 2 in. diameter iron pipe under cast iron monument; tied, July 22, 2011.

Installed a cast iron manhole assembly over 2 in. pipe (2 in. pipe down +/-0.9 ft.), July 25, 2011.